


MEKONG BRIDGE CONSTRUCTION PROJECT AT NAKHONPHANOM




Thai-Lao Friendship Bridge



Construction Method



Main Bridge



Type of Girder : Cast in Situ Pre-stress Concrete Box Girder

No. of Span : 5 Spans

Span Length : Main Span 3 @ 180 m., Side Span 120 m.

Total Length : 780 m.


Construction Method : Balanced Cantilever

Box Girder vary depth 2.5-10 m.

**Pre-stress : 0.6" Strands,
19 Strands/Tendon
32 Tendons/Web**

FORMATION OF BRIDGE

Main bridge construction Sequence



Balanced cantilever construction

- ***Two center piers are constructed and join first***
- ***Then, the P2 and P5 piers***

The sequence is so order to minimize the effect of creep and shrinkage in bridge deck.



2 Lane carriageway, 2 x 3.50 m. width
Central median 0.50 m
Shoulder width 1.00 m. both sides
Sidewalk 1.05 m. both sides


Bore Pile : Dia.1.50 m.
 58 m. length (Approx.)
 safe load 850 T.

Column : Two Flexible Legs

Box Girder vary depth 2.5-10 m.

Section of Mekong Bridge

Mekong Water Level



Jetty & Plat Form



Steel Casing



Position & Level Check



Drilling



Properties of drilling fluid, **Bentonite**



Viscosity >37sec



Density <1.05g/ml




pH 9-10



Sand Content <5%

Drilling Monitor



Control and measure the inclination, dimension and depth of the borehole.

Desander



Clean up all mud or sedimentation at the bottom of borehole.



Reinforcing Steel Cage



Pouring Concrete



Integrity testing of the pile. (Sonic Logging Test)



Compaction Grouting



Static Load Test



Dynamic Load Test



Precast Panel




Pilecap Reinforcement



Casting Concrete




Column




MAIN BRIDGE SUPERSTRUCTURE

OVERLAPPED




STAGE 1
-INSTALL TRAVELER FORM #1




STAGE 2
-INSTALL TRAVELER FORM #2

๓ Segment A พร้อม Pier head เพื่อแก้ปัญหาการติดตั้ง Traveler form 2 ตัวซ้อนกัน

PROPOSE



STAGE 1
-INSTALL TRAVELER FORM #1
-CAST SEGMENT B



STAGE 2
-INSTALL TRAVELER FORM #2
-CAST SEGMENT B

STAGE 1

RAIL BEAMS

INSTALL RAIL BEAMS 1&2

STAGE 2


MFT TYPE '1'

MFT TYPE '2'

MFTs
OVERLAPPED

INSTALL MFT 1&2

STAGE 3




CAST & STRESS SEGMENT 1

STAGE 4

LAUNCH MFT 1

STAGE 5



CAST & STRESS SEGMENT 2

STAGE 6

LAUNCH MFT 2


STAGE 7



CAST & STRESS SEGMENT 3

STAGE 8

LAUNCH RAIL BEAM 1



STAGE 9


LAUNCH MFT 1

STAGE 10

CAST & STRESS SEGMENT 4

STAGE 11


LAUNCH RAIL BEAM 2




STAGE 12

LAUNCH MFT 2

PIER HEAD CONSTRUCTION




STAGE 1
-INSTALL BRACKET SUPPORT AND SCAFFOLDING
-INSTALL FORMWORK




STAGE 2
-FIXING REBAR
-CAST BOTTOM SLAB


ติดตั้ง Bracket support และนั่งร้านสำหรับเท Bottom Slab



PIER HEAD CONSTRUCTION




ก่อนเทคอนกรีต ขั้นต่อไป ให้ทำการสกัดผิวคอนกรีตเดิม ให้เห็นเนื้อหิน



STAGE 5

- INSTALL TEMPORARY SUPPORTS
- REMOVE BRACKET SUPPORT #1



STAGE 6

- INSTALL BRACKET SUPPORT 2#, WING AND TOP SLAB FORMWORK
- FIXING REBAR
- CAST WING AND TOP SLAB

Pier Head



Form Traveler




Form Traveler




Reinforcement and Round Duct



concrete



Concreting




Installing Post-tensioning Strands




Stressing



3,470 KN Per Tendon (70% of Breaking Load)




Top Slab Box Girder




Cross Section


Top Slab Stressing Tendon Profile




Top Slab Stressing Tendon Profile



Top Slab Stressing Tendon Profile



Top Slab Stressing Tendon Profile



Measure Strands Elongation



Measure Strands Elongation



Cutting



Grouting



| | |
|-------------|----------|
| w/c –ratio | <0.42 |
| Flowability | 11-18sec |
| Temperature | <25c |

Grouting







Injected into the ducts to completely fill all remaining voids and to seal the permanently stressed tendons.

Closure Segment



Closure Segment





24 Tendons

Stressing Continuity Tendon



Monthly Progress of Main Bridge



October 2009



November 2009



December 2009



January 2010



February 2010



March 2010



April 2010



May 2010



June 2010



July 2010

21/07/2010 09:22 AM



August 2010



September 2010



October 2010




November 2010



December 2010



January 2011





96.24%

Thank you